

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
May 2019**

Building	Opening Date	Notes/Comments	
32. Forest Lawn High School Modernization	Fall-20	Phase One Design and Specifications	100%
		Phase One Construction Award	100%
		Phase One Construction Progress	10%
		Phase Two Design and Specifications	90%
		Note: Phase One Tender Award Approval received January 2019. Overall project completion date adjusted to Fall 2020 to accommodate demolition activities over Summer 2020.	
33. Coventry Hills/Country Hills Village School Grades K-4 Capacity 600 students	Fall-20	Design and specifications	100%
		Construction Award	100%
		Construction Progress	1%
		Note: Project Managed by Alberta Infrastructure. Contractor mobilized to site March 2019. Erosion and Sedimentation Control and Site Preparation underway.	
34. Cranston School Grades K-4 Capacity 600 students	Fall-20	Design and specifications	100%
		Construction Award	100%
		Construction Progress	1%
		Note: Project Managed by Alberta Infrastructure. Contractor mobilized to site March 2019. Erosion and Sedimentation Control and Site Preparation underway.	
35. Evergreen School Grades K-4 Capacity 600 students	Fall-20	Design and specifications	100%
		Construction Award	100%
		Construction Progress	1%
		Note: Project Managed by Alberta Infrastructure. Contractor mobilized to site March 2019. Erosion and Sedimentation Control and Site Preparation underway.	
36. Mahogany School Grades K-4 Capacity 600 students	TBC	Design and Specifications	10%
		Note: Project managed by Alberta Infrastructure. Conceptual design complete.	
37. Skyview Ranch ES/MS Grades K-9 Capacity 900 students	TBC	Design and Specifications	10%
		Note: Project managed by Alberta Infrastructure. Conceptual design complete.	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
May 2019**

Building	Opening Date	Notes/Comments	
38. Auburn Bay MS Grades 5-9 Capacity 900 students	TBC	Design and Specifications	10%
		Note: Project managed by Alberta Infrastructure. Conceptual design complete	
39. North Calgary HS Grades 10-12 Capacity 1800 students	TBC	Design and Specifications	5%
		Note: Project managed by Alberta Infrastructure. Conceptual design underway	